

Candidate _____ Date _____ Start time _____ Finish Time _____

Assessor _____ Location _____ Type of Appliance _____

APPLIANCE DISCONNECTION

Note to assessors	The candidate must sequence the appliance disconnection activities in a safe order – AND must prove the circuit is de-energised prior to working on circuits that may be energised.			
Nature of test	Test activity	Yes No	Mark	Comments Assessor MUST provide details of any tests that resulted in a loss of marks
1. Identifying the electrical appliance	1.1 Did the candidate correctly note the appliance details?		-3	
	1.2 Did the candidate note the direction of rotation of appliance? (if applicable)		-3	
2. Ensuring the appliance frame is not energised	2.1 Did the candidate test the voltage tester BEFORE use?		-2	
	2.2 Did the candidate test the appliance frame for "LIVE" between frame and known earth?		-35	
	2.3 Did the candidate test the voltage tester for correct operation AFTER use?		-35	
3. Isolating the appliance	3.1 Did the candidate test the voltage tester BEFORE use?		-2	
	3.2 Did the candidate test that supply existed at appliance terminals prior to isolation procedure?		-35	
	3.3 Did the candidate close the appliance while locating circuit breaker? <i>(If any live parts were exposed then detail each instance.) (Deduct 5 marks for each instance)</i>		-5	
	3.4 Did the candidate completely remove the voltage tester from the testing socket outlet prior to vacating the work area?		-2	
	3.5 Did the candidate completely remove the voltage tester from the testing socket outlet after locating the correct circuit breaker?		-3	
4. Testing the appliance for live supply	4.1 Did the candidate test the voltage tester BEFORE it was used to test for live supply?		-2	
	4.2 Did the candidate test for voltage between ALL conductors and the known earth?		-35	
	4.3 Did the candidate test for voltage between ALL circuit conductors?		-20	
	4.4 Did the candidate test the voltage tester for correct operation AFTER it was used to prove there was no live supply detected?		-35	
	4.5 Did the candidate test the voltage tester after use throughout all aspects of testing the appliance for live supply – if not provide details.		-10	
5. Placing danger tags	5.1 Did the candidate place the appropriate danger tags at the switchboard AND the appliance? <i>Deduct 3 marks for each non compliance</i>		-3 (max.-6)	
	5.2 Did the candidate clearly sign and date the each danger tags?		-5	
6. Locking off the circuit	6.1 Did the candidate lock off all necessary circuit breakers, where possible? <i>Deduct 3 marks only if a lock dog was used without padlock.</i>		-10	
			-3	
7. Disconnecting / terminating circuit conductors	7.1 Did the candidate fully insulate all disconnected cable ends?		-5	
	7.2 Did the candidate suitably place all disconnected conductors in a junction box?		-3	
	7.3 Did the candidate place a signed danger tag on the junction box?		-5	

APPLIANCE RECONNECTION

Note to assessors The candidate must sequence the appliance reconnection activities in a safe order – **AND** must prove the circuit is de-energised prior to working on circuits that may be energised.

Nature of test	Test activity	Yes No	Mark	Comments
8. Testing the Insulation Resistance tester	8.1 Did the candidate test the insulation resistance tester for correct operation?		-3	Assessor MUST provide details of any tests that resulted in a loss of marks
	8.2 Did the candidate correctly carried out the insulation resistance test of the appliance?		-10	
9. Testing conductors for live supply	9.1 Did the candidate test the voltage tester BEFORE it was used to test for no live supply on the circuit conductors?		-2	
	9.2 Did the candidate test for no live supply between ALL circuit conductors and known earth?		-35	
	9.3 Did the candidate test for no live supply between ALL circuit conductors?		-20	
	9.4 Did the candidate test the voltage tester for correct operation AFTER it was used to prove when there was no live supply detected on the circuit conductors?		-35	
	9.5 Did the candidate test the voltage tester after use throughout out all aspects of testing the circuit conductors for live supply if not provide details.		-10	
10. Reconnecting the appliance	10.1 Did the candidate ensure that the appliance that was reconnected to the existing wiring was of the same details?		-2	
11. Testing the earth continuity of the appliance	11.1 Did the candidate test the continuity tester for correct operation?		-3	
	11.2 Did the candidate carry out an earth continuity test from the known earth to the appliance frame AFTER the circuit wiring was reconnected – and BEFORE supply was restored to the appliance?		-10	
12. Restoring power to the appliance	12.1 Did the candidate ensure that all relevant personnel were notified prior to reconnection of supply to the appliance?		-2	
	12.2 Did the candidate test the voltage tester BEFORE use?		-2	
	12.3 Did the candidate ensure that the direction of rotation of the appliance was correct (where necessary) – or that the correct supply was available at the appliance terminals? <i>By testing between all conductors</i>		-3	

TOTAL MARKS _____